
MAIN RAMP RECONSTRUCTION PROJECT

WEEKLY UPDATE

11/11/2024 – 11/15/2024

This week, the Contractor began full asphalt production for the Phase 1 & 2 areas of the west apron. After weather conditions & test strip verification, the contractor is anticipating on completing all asphalt paving operations for this phase on Saturday November 16th, 2024. In addition to the asphalt paving, the contract completed the concrete paving of the pilot channel around the new helicopter parking area.

UPCOMING WORK

11/18/2024 – 11/22/2024

Next week, the Contractor will complete the remaining portions of the light can work within the helicopter parking pads along the western taxiway of the apron. The Contractor will also install all temporary pavement markings & aircraft tie downs within the Phase 1 work area. Beginning on November 22, 2024, the contractor intends to place barricades within the Phase 3 & 4 work areas. Once the traffic control measures are in place and approved, the western half of the apron will be reopened to airport traffic.

ANTICIPATED COMPLETION

01/07/2025