
MAIN RAMP RECONSTRUCTION PROJECT

WEEKLY UPDATE

09/15/2024 – 09/21/2024

The construction team initiated the Main Ramp Reconstruction Project on September 16, beginning with Phase 1 of the Construction Safety and Phasing Plan (CSPP). Key activities included installing traffic and erosion control devices and applying temporary pavement markings. The following work was completed during this phase:

- Haul Road Construction
 - o Excavation, grading, and compaction operations of the haul road
 - o Installation of stormwater drainage pipe

- Apron and Helicopter Parking Pads
 - o Removal of existing asphalt pavement via milling
 - o Started excavation operations in milled areas and at the proposed helicopter parking pad's location

UPCOMING WORK

09/22/2024 – 09/28/2024

The Contractor is expected to continue with Phase 1 work of the CSPP. Planned activities include ongoing excavation and grading for the apron and helicopter parking pads, soil material testing, and the start of base coarse aggregate grading and compaction.

ANTICIPATED COMPLETION

12/6/2024