
MAIN RAMP RECONSTRUCTION PROJECT

WEEKLY UPDATE

11/17/2024 – 11/23/2024

This week, the Contractor initiated anchor installations and conducted surveying on the western half of the apron, followed by grading activities around the helicopter parking pads and surrounding areas. By midweek, concrete pours for anchor tie-downs were successfully completed, with significant progress made toward Phase 3 preparations, including temporary pavement markings and barricade relocation.

Later in the week, milling operations began at the apron entrance, marking the transition to Phase 3 as the primary focus. Barricades were re-positioned, and striping activities progressed, ensuring the site was prepared for subsequent phases. The week wrapped up with trucking operations facilitating milling removal and final planning for over-excavation work going into next week.

UPCOMING WORK

11/24/2024 – 11/30/2024

Next week, the Contractor will commence excavation operations for Phase 3 on the eastern half of the apron. This work will involve removing existing material to achieve subgrade level, followed by hauling the material off-site. Once the subgrade is accepted, base course placement and grading will begin, with asphalt placement anticipated to follow on Wednesday, November 27.

ANTICIPATED COMPLETION

01/16/2025