

MAIN RAMP RECONSTRUCTION PROJECT

WEEKLY UPDATE

12/01/2024 – 12/07/2024

This week, the Contractor focused on excavation operations and pipe installation activities in Phase 3, particularly in the taxiway and apron areas. Early in the week, hauling operations were prioritized, with multiple trucks facilitating the removal of excavated material. Survey was conducted to prepare for the installation of the 18" and 24" RCP and inlet structure.

By midweek, the site saw the delivery of the inlet box and continued preparation for pipe installation.

Toward the end of the week, pipe installation began on the apron, supported by layout survey for pipe and box inlet locations. Additionally, milling operations commenced at key area, marking a transition into further site preparations for upcoming phases.

UPCOMING WORK

12/08/2024 – 12/14/2024

Next week, the Contractor will continue excavation operations, focusing on unclassified excavation to support the ongoing Phase 3 and Phase 4 activities. Work will include the continuation of 18" and 24" RCP installation, as well as the placement of inlet structure. Grading activities will advance to prepare the site for cement-treated soil (CTS) stabilization, which will precede the placement of the base course.

Asphalt placement is anticipated later in the week, alongside adjustments to traffic control measures to support a smooth transition between work zones. Temporary and permanent pavement markings will be applied as part of the ongoing project progress.

ANTICIPATED COMPLETION

01/21/2025